BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Providing RO plant at General Hospital Yelahanka ward no -01.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri N Shivakumar**
4	Time Stipulated for Completion of work	90 days.
5	Date of Commencement	
6	Date of Completion:	30-05-2022
7	Measurment Recorded	30.05.2022
	M.B No	4963
	Page No	496207 TO 496223.
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri:- Rajanikantha. Malli
	2) Asst. Engineer	Sri:- Mallinath. Malkapur

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
941752/-	10,38864/- (Rupees)	-	-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Division
(BBMP)
Bangalore

ASST. EXE. ENGINEER
(BBMP) SUB DIVISION
Yelahanka
BRUHAT BANGALORE MAHANAGARA PALIKE